



City of
Kalgoorlie
Boulder

Footpath Renewal Project

Kalgoorlie Central Business District

About the project

The City of Kalgoorlie-Boulder is committed to enhancing the safety, accessibility, and longevity of our footpaths, and will be continuing our footpath renewal works in the Kalgoorlie central business district from September to November 2024. The City is committed to working with businesses to minimise disruption to trade as much as possible during this period.

Works will be undertaken in three stages, please refer to the below map and works schedule on page two. Please also refer to the enclosed letter from the City and Frequently Asked Questions information sheet. The City's contractor will regularly liaise with business owners throughout the project. Further project information, including regular updates will be available on the City's community consultation website yoursay.ckb.wa.gov.au or by scanning the QR code.



For more information please contact us on (08) 9021 9600 or email mailbag@ckb.wa.gov.au



Footpath Renewal Project

Kalgoorlie Central Business District

Schedule of Planned Works

STAGE	LOCATION	DURATION	WORKS
Stage 1	16 SEPTEMBER - 5 OCTOBER		
	Hannan St South Side	16 Sept - 24 Sept	Excavation
		18 Sept	Adjust pits and setup
		19 Sept - 27 Sept	Concrete pour/setup for next pour
		30 Sept - 5 Oct	Brick paving, backfill and reinstall street furniture
		4 Nov - 9 Nov	Spray speckled finish
	Boulder Rd: Hannan to Egan St	23 Sept - 24 Sept	Excavation
		25 Sept - 27 Sept	Concrete pour/ setup next pour
		30 Sept - 5 Oct	Brick paving, backfill and reinstall street furniture
		4 Nov - 9 Nov	Spray speckled finish
Stage 2	7 OCTOBER - 26 OCTOBER		
	Hannan St North Side	7 Oct - 16 Oct	Excavation
		9 Oct	Adjust pits and setup
		10 Oct - 19 Oct	Concrete pour/setup for next pour
		21 Oct - 26 Oct	Brick paving, backfill and reinstall street furniture
		11 Nov - 16 Nov	Spray speckled finish
	Maritana St: Brookman to Hannan St	7 Oct - 16 Oct	Excavation
		9 Oct	Adjust pits and setup
		10 Oct - 19 Oct	Concrete pour/setup for next pour
		21 Oct - 26 Oct	Brick paving, backfill and reinstall street furniture
		11 Nov - 16 Nov	Spray speckled finish
	Porter St: Hannan to Brookman St	7 Oct - 16 Oct	Excavation
		9 Oct	Adjust pits and setup
		10 Oct - 19 Oct	Concrete pour/setup for next pour
		21 Oct - 26 Oct	Brick paving, backfill and reinstall street furniture
		11 Nov - 16 Nov	Spray speckled finish
Stage 3	28 OCTOBER - 9 NOVEMBER		
	Maritana St: Hannan to Brookman St	28 Oct - 31 Oct	Excavation
		29 Oct - 2 Nov	Concrete pour/setup for next pour
		4 Nov - 6 Nov	Brick paving, backfill and reinstall street furniture
		18 Nov - 20 Nov	Spray speckled finish
	Maritana St: Egan to Hannan St	28 Oct - 31 Oct	Excavation
		29 Oct - 2 Nov	Concrete pour/setup for next pour
		4 Nov - 6 Nov	Brick paving, backfill and reinstall street furniture
		18 Nov - 20 Nov	Spray speckled finish